CIVIL PRO
AN ISO 9001 : 2008 COMPANY & ACCREDITED LABORATORY AS PER ISO/IEC 17025:2017
4, 7TH MAIN MALLESWARAM, BANGALORE -3

QC ABSTRACT

NAME OF WORK: Improvements to Footpath in Ward No.11, Byatarayapura

SL NO	Item Of Work	Name of Test	Frequency of Test/Quantity	Executed Quantity	Number of Tests Required	Number of Tests Conducted
		Materials				
1	Cement	Fineness by dry sieving	One Test		1	1
		Finess by Air permeablity method	One Test		1	1
		Density	One Test		1	1
		Standard Consistency	One Test		1	1
		Initial Setting time	One Test		1	1
		Final Setting time	One Test		1	1
		Soundness (Le Chatelier's Method)	One Test		1	1
		Compressive Strength	One Test		1	1
2	Coarse aggregate(20 mm down size)	SIEVE ANALYSIS	One Test		1	1
		Flakiness Index	One Test		1	1
		Elongation Index	One Test		1	1
		Specific Gravity	One Test		1	1
		Bulk Density(Loose)	One Test		1	1
		Bulk Density(Compacted)	One Test		1	1
		Water Absorption	One Test		1	1
		Aggregate crushing Value	One Test		1	1
		Aggregate Impact Value	One Test		1	1
3	Fine aggregate	SIEVE ANALYSIS	One Test		1	1
		Water Absorption	One Test		1	1
		Specific Gravity	One Test		1	1
		Material finer than 75 micron	One Test		1	1
4	Steel	Bend test	One Test		1	1
		Tensile Test	One Test		1	1
		Yield Test	One Test		1	1
		ReBend test	One Test		1	1
5	KERB	Core Compressive strength	One Test		1	1
		Corrected Cylinder Compressive strength	One Test		1	1
		Equivalent Cube Compressive strength	One Test		1	1
6	Precast (100mm)	Core Compressive Strength	One Test		1	1
		Corrected Cylinder Compressive Strength	One Test		1	1
		Equivalent Cube Compressive Strength	One Test		1	1
7	Paver Block	Compressive Strength	One Test		1	1
		Water Absorption	One Test		1	1
8	PCC(M15)	Compressive Strength(7days and 28days)	4 sets/31-50 cum	39.9	8	8
9	RCC(M20)	Compressive Strength(7days and 28days)	5 sets /51-100 cum	83.79	10	10

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore